

**RECTIFICATION**

**Vide N.I.T No.: 369-1/FIN/ADM**

**Dated: 11/08/2025**

Sl NO	Page no	RFP clause number	Clause details	Query	Suggestion/Clarification
1	Pageno1	A Major description of item BOQ		Itemno10ismissing.(SNo jumpsfrom9to11)	Kindly ignore Item No 10 it is a printing mistake.
2	Page no 3	Description of smart rack electrical system UPS cooling system, fire detection system, CCTV under A E UPS system.	120kVA Floor Mountable ONLINE UPS, Single Phase Input & Single-Phase output, SNMP Card, Slide rails, battery cabinets & Interlink cables	AllUPSOEMshave3-PhaseIN forandabovethecapacityof120 KVA UPS and not available in Single Phase. Hence request you to clarify the same.	Kindly read as 3Phase IN and 3 Phase Out instead of Single Phase.
3	Page no3	D-Other Descriptions C)DG Set	82.5KVADGwithAMF Panel, power cabling, MCCB and LINE Termination with dedicated <b>earthling</b> and exhaust systematic	a) UPScapacityis120KVAs otheDGsetmustbegreaterthan the UPS as well as equipment load.  b) As the load is high the equipment isin3-Phaseinstead of1-Phaseforbetterperformance & cooling effect. Please clarify.	Kindly submit the proposal as 60Kva UPS x 2Nos instead of 120Kva. With 3Phase In and 3 Phase out. (switching between primary and secondary ups has to be done during execution of work)
4	Page no3	UPS/System SMFBatteriesfor5Hours Battery backuponeach UPS- External Mount		SMFbatteriesfor5hoursbackup are listed without quantity or <b>rating</b> . Kindly specify the quantity and rating.	SMF batteries 200 AH 40 Nos for each 60 Kva UPS. Total batteries for 2 Nos 60 Kva = 80 Batteries 200AH
5	Page no2	B-DETAILEDITEM DESCRIPTIONSUNDER (A)FROSERVERS VMWARES/Proxmox VE OPERATING SYSTEMS STORAGE ETC Next Gen Firewall	a)Cisco Gigabit Network Managed Switch(2)and SAN Switch (1)b) Hardware Plus 24x7 UTM Bundle for5years (Minimum steps, given in technical Bid)(DETAILS ONSEPARATE TABLE BELOW)	Should have to provide CISCO only or can we propose other reputed OEMs <b>also?</b> 3years mentioned in separate Specification table. Please clarify.	Preferably CISCO but can be proposed
6	Pageno.14	Tender Document & Submission	The last date for Submission of Bid is 10.09.2025upto4:00PM	It is requested to please extend Bidsubmissiondateatleast10-15 Days for a better, more robust Solution offering	Committee is empowered to decide on extension of tender last date.
7	Page No.12	Delivery Timeline	Delivery and installation Will have to be done within 30days from the date of issuance of work order.	30 days for supply and installation of racks UPS, DG, Cooling, software is unrealistic. Hence kindly extend the time line project for completion period 90-100 days.	Considering the completion of civil, electrical and fire works by line department work order shall be issued.